

## Warm Up

Model:	CHD100
Serial #:	307

**IMPORTANT:** The machine must be warmed up prior to performing any of the tests described in this document.

**IMPORTANT:** Make sure that all assembly procedures are complete and signed off prior to performing these tests.

**Note:** Temperatures indicated are relevant for factory fill fluids only. Any substitution may require adjusting these temperatures.

### Engine Warm up

1. Idle engine for 3 minutes.
2. Bring engine to 1000 rpm and hold for 3 minutes.
3. Bring engine to 1800 rpm and hold for 3 minutes.
4. Minimum engine coolant temperature: 180° F.

### Transmission Warm up

1. Release the parking brake.
2. Fully apply service brakes (brake pedal).
3. Shift transmission into 4th gear forward.
4. Bring engine to 1500 rpm, and hold for 30 seconds.
5. Shift transmission into neutral.
6. Bring engine to 1500 rpm, and hold for 15 seconds.
7. Repeat steps 3-6 until the transmission fluid reaches 200° F.
8. Shift transmission into 4th gear forward.
9. Bring engine to maximum throttle, and hold for 30 seconds.
10. Shift transmission into neutral.
11. Bring engine to maximum throttle, and hold for 15 seconds.
12. Repeat steps 8 through 11 until the transmission fluid reaches 230° F.
13. Fluid temperature should stabilize between values indicated on the transmission pressure test page.

### Hydraulic System Warm Up

1. Minimum hydraulic oil operating temperature prior to starting the machine is 35° F.
2. Slowly operate hydraulic circuits by fully extending and retracting all of the cylinders for five minutes.
3. Move the machine to full work capacity slowly until the hydraulic oil has achieved an operating temperature of 95° F.
4. Maximum hydraulic oil operating temperature is 177° F.

# Hydraulic Systems Pressure Settings

Model: **CHD100**  
Serial #: **307**

NOTE: Hydraulic pressures should be set or observed at 1500 RPM unless otherwise noted. Check pressures in sequence shown and only when hydraulic oil is hot (above 115° F or 46° C).

	Min PSI	Max PSI	Set or Observed PSI	
Steering LS Relief :	<b>2000</b>	<b>2600</b>		1
Steering Pump, Standby :	<b>375</b>	<b>425</b>		2
Steering Pump, Compensator :	<b>3200</b>	<b>3400</b>		3
Implement Pump, Standby :	<b>325</b>	<b>375</b>		4
Implement Pump, Compensator :	<b>3200</b>	<b>3400</b>		5
Accumulator Charge Supply Pressure :	<b>2700</b>	<b>2900</b>		6

Initials :

Date :

## Pump Inlet Pressure Test

Model:	CHD100
Serial #:	307

Check pump inlet conditions on pumps equipped with diagnostic quick couplers. Record non applicable (**N/A**) if the pump is not included, and **No Port** if a diagnostic coupler is not called for on the pump installation documentation. Close hydraulic tank vent, prior to warming up hydraulic system.

	Min	Max	Observed	
Engine Idle Value (rpm):	725	775		7
Top Engine Limit Value (rpm):	na	na		8
Hydraulic Tank Temperature (°F):	95°	110°		9

	Required Engine RPM	Min PSI	Max PSI	Observed PSI	
Implement Pump :	2090-2100	-2.5	15		10
Steering Pump :	2090-2100	-2.5	15		11
Fan Drive Pump :	2090-2100	-2.5	15		12

## Engine Cooling Test

Place cardboard in front of Jacket Water core or the CAC/radiator assembly and load engine to elevate the jacket water temperature.

	Min	Max	Observed	
Fan Speed with Engine Coolant temp < 193° F (RPM) :	300	500		13
Temperature at which Fan Speed begins to increase (°F) :	191°	195°		14
Temperature at which Max Fan Speed is observed (°F) :	201°	205°		15
Observed Maximum Fan Speed at H.F.I. (RPM) :	1500	1900		16

Initials :

Date :

# Transmission Pressure Test

Model: **CHD100**  
Serial #: **307**

	Min	Max	Observed	
Transmission Oil Temperature (°F):	<b>180</b>	<b>220</b>		17

	Min PSI	Max PSI	Observed PSI	
Transmission Pressure, at Idle:	<b>180</b>	<b>220</b>		18
Converter In Pressure:	<i>Measured at Startup (no calculated value)</i>			19
Converter Out Pressure, At Idle / H.F.I.:	<b>55</b>	<b>70</b>		20
Cooler In Pressure, At H.F.I. :	<i>Measured at Startup (no calculated value)</i>			21
Cooler Out Pressure, At H.F.I. :	<i>Measured at Startup (no calculated value)</i>			22
Lube Pressure (Port on Transmission Valve Plate), At H.F.I. :	<b>na</b>	<b>25</b>		23

**Note: Calculate the Delta Pressure by subtracting the cooler out Pressure from the cooler in Pressure.**

	Calculated Delta-P	
Maximum Calculated Delta Pressure (PSI) :	<b>40</b>	24

	<i>Forward Clutch Engine at Idle</i>			<i>Reverse Clutch Engine at Idle</i>			
	Min PSI	Max PSI	Observed PSI	Min PSI	Max PSI	Observed PSI	
1st Gear:	<b>180</b>	<b>220</b>		<b>180</b>	<b>220</b>		25
2nd Gear:	<b>180</b>	<b>220</b>		<b>180</b>	<b>220</b>		26
3rd Gear:	<b>180</b>	<b>220</b>		<b>180</b>	<b>220</b>		27
4th Gear:	<b>180</b>	<b>220</b>		<b>180</b>	<b>220</b>		28

**Note: Calculate the maximum observed difference in clutch pressures by subtracting the lowest value of the eight observed clutch pressures from the highest value of the eight.**

	Max Difference	
Maximum Observed Difference in Clutch Pressures:	<b>5</b>	29

	Min	Max	Observed	
Transmission Over-Temperature Activation Value (°F) :	<b>na</b>	<b>na</b>		30

Initials :

Date :

## Brake System Test

Model: **CHD100**

Serial #: **307**

	Min PSI	Max PSI	Observed PSI	
Brake application pressure :	<b>1275</b>	<b>1425</b>		31
Secondary brake pressure <sup>1</sup> :	<b>950</b>	<b>1425</b>		32

<sup>1</sup> Engine off, record pressure on 6th application, six applications per minute.

	Min PSI	Max PSI	Observed PSI	
At Idle with the brake not applied, residual brake circuit pressure <sup>2</sup> :	<b>-1.0</b>	<b>+4.5</b>		33
At HFI with the brake not applied, residual brake circuit pressure <sup>2</sup> :	<b>-1.0</b>	<b>+4.5</b>		34
Brake cooling pressure (inlet to brake) :	<b>0</b>	<b>72.5</b>		35
Brake cooling pressure (outlet from brake) <sup>2</sup> :	<b>0</b>	<b>14.5</b>		36
Accumulator #1 Charge Pressure :	<b>925</b>	<b>1025</b>		37
Accumulator #2 Charge Pressure :	<b>925</b>	<b>1025</b>		38
Parking brake release pressure :	<b>1450</b>	<b>2610</b>		39


	Min PSI	Max PSI	Observed PSI	
Low brake warning alarm activation pressure :	<b>1100</b>	<b>1300</b>		40

Initials :

Date :

# Drawbar Pull Test (Tractive Effort)

Model: **CHD100**  
Serial #: **307**



Verify and record the following values prior to performing this test:

	Min	Max	Observed	
Hydraulic tank temperature (°F) :	<b>100</b>	<b>177</b>		41
Engine Idle Value (rpm) :	<b>725</b>	<b>775</b>		42
Engine High Free Idle Value (rpm) :	<b>2150</b>	<b>2300</b>		43
Converter stall (rpm) :	<b>1925</b>	<b>1975</b>		44

Install pressure gauge on stem port.

Record cylinder pressure and stall rpm at converter stall in 1st, 2nd, 3rd and 4th gears.

Note: Annular area of cylinder used for factory testing is 25.92 in<sup>2</sup>


	Min	Max	Observed	
First Gear (if tire slips, record pressure at that moment) (PSI) Y <input type="checkbox"/> N <input type="checkbox"/> :	<b>3000</b>	<b>3960</b>		45
Second Gear (PSI) :	<b>1800</b>	<b>2300</b>		46
Third Gear (PSI) :	<b>990</b>	<b>1250</b>		47
Fourth Gear (record na if locked out) (PSI) :	<b>450</b>	<b>700</b>		48

Initials :

Date :

## Brake Pull Test

Model:	CHD100
Serial #:	307



Install pressure gauge on stem port.

Pressurize stem port separately against service brake and then the parking brake.

Record pressure to move vehicle / slip brake, and whether the vehicle moved (skidded tire) or slipped the brake.

When testing parking brake, release brake accumulator pressure to ensure service brakes are not actuated.

Note: Annular area of cylinder used for factory testing is 25.92 in<sup>2</sup>




	Min	Max	Observed	Move Vehicle or Slip Brake?	
Service Brake Test (psi) :	1080	na			49
Parking Brake Test (psi) :	1530	1870			50

Initials :

Date :

# Dimensions


Model:	CHD100
Serial #:	307





## Dimensions

Model: **CHD100**  
Serial #: **307**




	Min	Max	Observed	
Machine Length (A) :	436"	440"		51
Machine Width, Chassis (B) :	129"	133"		52
Ground to top of ROPS (C) :	169"	178"		53
Ground Clearance, Chassis (D) :	22"	30"		54
Ground to Tip of Blade, Hoist Fully Retracted, Dump Fully Retracted (E) :	89"	95"		55
Bucket Width (F) :	173"	175"		56
Ground Clearance, Bogie Cross Beam (G) :	19"	23"		57
Front Axle to Tip of Blade, Bucket on Ground and Horizontal (H) :	156"	160"		58
Ground to highest point of machine (J) :	170"	183"		59
Ground to Tip of Blade, Hoist Fully Retracted, Dump Fully Extended (K) :	63"	69"		60
Ground to Top of Bucket, Hoist Fully Retracted, Dump Fully Extended (L) :	214"	226"		61
RH Front Tire and Bogie Crossbeam clearance (M) :	1"	5"		62
LH Front Tire and Bogie Crossbeam clearance (M) :	1"	5"		63
RH Front Tire and H-Frame clearance while raising/lowering and side tilting bucket (N) :	1"	5"		64
LH Front Tire and H-Frame clearance while raising/lowering and side tilting bucket (N) :	1"	5"		65

# Dimensions / Weights

Model: **CHD100**  
Serial #: **307**

Verify dimensions, A through X.



	Min	Max	Observed	
Ground to Tip of Blade, Bucket on Ground, Dump Fully Retracted (P) :	<b>0"</b>	<b>1"</b>		66

Bucket Angle from Horizontal, Both Sides (X) :	<b>4°</b>	<b>6°</b>		67
--	-----------	-----------	--	----

	Min lbs	Max lbs	Observed lbs	
Axle Weight, Rear :	<b>41,000</b>	<b>43,000</b>		68
Axle Weight, Front :	<b>50,000</b>	<b>53,000</b>		69

Initials :


Date :

## Dimensions / Weights


Model:	CHD100
Serial #:	307

### Swivel Box Joint Wear Check

See form 80-1166-*machine sn* for procedure.



**Horizontal Wear Check**



**Vertical Wear Check**

	Horizontal Movement		Vertical Movement		
	Lower Hinge Bar	Upper Hinge Bar	Lower Hinge Bar	Upper Hinge Bar	
Factory Measurement					70

# Cycle Times

Model: **CHD100**  
Serial #: **307**

		Engine Idle			Engine H.F.I		
		Min	Max	Observed (Sec)	Min	Max	Observed (Sec)
Hoist Cylinder	Retract :	Measured at Startup (no calculated value)			3	6	71
	Extend :				2	6	72
Dump Cylinder	Retract :	Measured at Startup (no calculated value)			3	6	73
	Extend :				3	6	74
Side Tilt Cylinder	Retract :	Measured at Startup (no calculated value)			2	5	75
	Extend :				3	5	76
Steering	Right-Left	Measured at Startup (no calculated value)			3	6	77
	Left-Right				3	6	78
Joystick Steering	Right-Left	Measured at Startup (no calculated value)			4	7	79
	Left-Right				4	7	80

		Min	Max	Observed (Turns)	
Steering Wheel Turns	Right-Left	6	8		81
	Left-Right	6	8		82

Initials :

Date :

## Performance Validation

Model:	CHD100
Serial #:	307

Initial boxes below if the machine operates as indicated.

### Left and Right Joystick Controls

Left

Verify that the functions controlled by the left joystick operate as indicated.

83

Right

Verify that the functions controlled by the right joystick operate as indicated.

84

### Fire Suppression System

Fire suppression installation verification test.

85

Initials :

Date :